

TRAFFIC CONTROL PLAN

108-213
04-04-99

1. North Roosevelt Avenue will remain closed to traffic during construction. Traffic control to be erected from Jefferson Street to Indian Street (includes all intersecting roads).
2. Traffic control on this project shall be in accordance with Standard Road Plans TC252 for intersection reconstruction. For additional complementary information refer to Part VI of the Manual of Uniform Traffic Control Devices and to the current Standard Specifications.
3. All traffic control devices shall be furnished, erected, maintained and removed by the contractor. Contractor to protect work area at all times during construction.
4. The location of stored materials and equipment shall be approved by the engineer in charge of construction.
5. The pavement markings shall be placed before the roadway is returned to normal traffic. The current Standard Specifications and Supplemental Specifications shall apply.
6. Proposed changes in the traffic control plan shall be approved by the Project Engineer before changes are made.

TEMPORARY ACCESS ROADS

213-4
Modified

Temporary access roads will be required to allow ingress and egress to property owners during construction. Before placing temporary access roads, strip and stockpile 3 inches of topsoil from within the proposed road footprint and place 4 inches of a granular surface material. Contractor shall maintain these roads while they are in use adding additional granular material when required. After the construction remove the granular material and restore the topsoil over the disturbed area to a minimum depth of 4 inches. If sufficient quality of topsoil is not available within the proposed road footprint, furnish additional topsoil. This work is incidental to Traffic Control and will not be paid for separately.

TABULATION OF SAFETY CLOSURES

108-13A
10-28-97

STATION	CLOSURE TYPE		REMARKS
	Road Qty.	Hazard Qty.	
6+60	1		N. Roosevelt Ave.
7+65	2		Jefferies St./Hayward St.
9+20	1		Sioux Valley Dr.
11+35	1		Gillette St.
15+85	1		Sleezer Road
17+80	2		E. Bow Drive
25+10	1		Valley View Dr.
26+40	1		E. Indian St.
27+00	1		N. Roosevelt Ave.

CONTRACTOR TO REMOVE & REPLACE SIGNAGE WITHIN THE CONSTRUCTION AREA. INCLUDE THIS ITEM WITH TRAFFIC CONTROL COORDINATE WITH THE POLICE DEPARTMENT. REFER TO SHEETS D01 AND D02.

